NO.NEWZ/BBMP/PDD/PMC/2018-19

Date:28-04-2018

To,
The Executive Engineer,
Project Division,Dasarahalli
Hesaraghtta Main Road
Bangalore -560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Construction of Out Door Stadium (phase-1) Sy No.33 in Ward No.13

Name of Work: Improvements to roads drains and Asphalting to main and Cross roads at Dubasipalya NK and JK farm jnanabharathi 3rd Stage and RR layout in ward No-130 Ullal.

Item No	Description of work	Unit	Qty
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in	Sqm	7495.80
2	Excavation in Soil with Dozer: KSRRB M300-11. Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of	Cum	1124.37
3	KSRB 2-1.2: Earthwork in surface excavation in Soft soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and	Cum	11618.49
4	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including	Sqm	7495.80
5	KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with ail lifts & leads, transporting to site, spreading, grading	Cum	7270.93
6	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after	Cum	516.66
7	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of	Sqm	656.11
8	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine	Cum	86.81
9	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour	Sqm	272.16
10	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members	T	6.66

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

Item No	Description of work	Unit	Qty
11	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mix concrete(RMC) for RCC works laid in 15 cms thick layers and well conpacted vibrating, curing, finishing with necessary cement	Cum	110.88
12	Providing and laying pre-cast drain cover slab of 100mm thickness in CM1:3 including cost of all materials,labour,curing, transportation, loading, unloading etc.,as per	Sqm	59.31
13	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and	Sqm	23.70
14	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials,	Cum	727.17
15	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers	Cum	54.40
16	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m.	Cum	81.61
17	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab	Sqm	841.39
18	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification	mtr	639.70

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Bangalore. Newzen Consultants

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bangaluru Mahanagara Palike

Scanned by CamScanner